

Demolition Management Plan

FOR

**To accompany an application for the Demolition of existing
shed**

For

**94 Horatio St, Mudgee
Lot 4 DP DP23796**

Table of Contents

1.0	INTRODUCTION	4
1.1	Purpose of the demolition work plan	4
1.2	Site location and description	4
S1.3	General work activity overview	4
1.4	Personnel health and safety	5
2.0	PRE-DEMOLITION ACTIVITIES	5
2.1	Demolition activities	6
2.2	General structure Demolition	7
2.3	Demolition of concrete structures	7
2.4	Ferrous and non-ferrous metals recycling	7
2.5	Concrete and asphalt recycling	7
2.6	Demolition debris disposal	8
2.7	Dust control	8
2.7	Demolition completion	8
2.8	Waste transportation	8
2.9	Contractor's Asbestos Licence	9
3.0	AUSTRALIAN STANDARDS / CODES OF PRACTICE	11

1.0 INTRODUCTION

1.1 Purpose of the demolition work plan

The demolition management plan has been provided for the purpose of providing a detailed description of demolition and site remediation procedures, which will be implemented during the on-site activities.

1.2 Site location and description

This report has been prepared to accompany a Development Application for demolition of existing structures.



Attached as **Figure 1** is a locality plan identifying the site and adjoining properties.

Source: Six maps

S1.3 General work activity overview

The work covered under this Work Plan will be conducted in a sequential manner, with some activities being conducted concurrently with others. Demolition work will be performed in accordance with AS2061 –2001, the Demolition of Structures, National Code of Practice for the Safe Removal of Asbestos, 2nd Edition [NOHSC:2002 (2005), National Code of Practice for the Management and Control of Asbestos in Workplaces [NOHSC:2018(2005)], NSW Code of Practice for Excavation Work, WorkCover Authority NSW March 2000. A summary of the general sequence for the work activities is outlined as follows:

- Pre-construction activities and site mobilization
- Pre-Demolition Survey of each structure
- Verification of utility disconnections and isolations by others
- Demolition of existing buildings

- Removal of all building components to proper off site facilities.

1.4 Personnel health and safety

Daily toolbox meetings will be held for all workers prior to work commencement. Additionally, sub-contractors are to hold daily toolbox meetings covering their respective portion of the work. These meetings are designed to discuss the projected work schedule and prepare each worker for any potential hazards associated with the work activities. A copy of the daily or weekly safety meeting logs will be maintained onsite at all times. During the toolbox meetings, personnel will be reminded of site conditions and are encouraged to participate with health and safety concerns.

2.0 PRE-DEMOLITION ACTIVITIES

In accordance with Council's requirements, owners will be notified and occupiers of premises on either side, opposite and at the rear of the site prior to demolition. Such notification will be clearly written providing the date demolition will commence and will be placed in the letterbox of every premise either side, immediately at the rear of, and directly opposite.

On demolition sites where buildings to be demolished contain asbestos cement, a standard commercially manufactured sign containing the words "DANGER ASBESTOS REMOVAL IN PROGRESS" will be erected in a prominent position on the site.

Demolition works involving the removal and disposal of asbestos cement will only be undertaken by contractors holding a current WorkCover "Class 2 (Restricted) Asbestos License. All asbestos laden waste, including asbestos cement flat and corrugated sheets will be disposed of at a tipping facility licensed by the Department of Environment and Conservation.

Preparatory works/sign offs

Prior to commencing ANY works in the building signs MUST be obtained in writing that the following services have been disconnected –

- Power – electrical

- Water
- Telephone

NO WORK IS TO PROCEED UNTIL THESE SIGN OFFS HAVE BEEN RECEIVED

All fences to the work area must also be erected prior to commencement.

2.1 Demolition activities

Hours of operation will be as per Council regulations; namely 8am – 5pm Mondays to Fridays. No demolition work will occur on weekends. An “Hours of Building Work” sign will be affixed to site fencing confirming these details.

Prior to commencement of building demolition, a thorough walk through and evaluation of the building will be conducted to confirm that all appropriate measures have been completed to ensure that the area is ready for commencement of demolition activities.

In general, the tasks will include a wide variety of procedures. The most important aspect in the development of these procedures will be the safe conduct of the work. Wherever possible, large structures will be removed to ground level using mechanized means. Subsequent sizing of scrap materials such as steel and rebar and other material processing activities will take place at grade level, hauled off site and recycled accordingly.

General building/structure demolition will be conducted in a manner that does not interfere with or encroach upon the existing surrounding pedestrian and vehicular traffic during normal activities. Site fencing will be provided around the project site. Depending upon site and structure conditions, alternative methods of demolition and alternative types of equipment may be used to ensure the safest and most efficient means of operation. This may involve modification of the site fencing from time to time in order to complete the demolition activities.

2.2 General structure Demolition

Man power will only be utilised to demolish the existing sheds structures. The shed will be demolished by breaking the roof, walls, and floors inward. An excavator will only be used to demolish the existing shed slabs. As demolition progresses, concrete and steel debris will be cleared with excavators and relocated to the designated debris pile locations. The concrete debris will be sized into manageable pieces and hauled off site to a recycler for crushing into road base.

Demolition of concrete walk areas and green waste will be handled after the main building is demolished.

2.3 Ferrous and non-ferrous metals recycling

During demolition of the existing building structure, the demolition debris will be processed and recycled as much metal material as possible. Structural steel framing, metal roofing and siding, reinforcing steel in concrete, copper tubing, electrical cable, electrical gear, controls etc., will be separated prior to the demolition as much as possible. These materials will be hauled to the following recycling facilities: Each of these facilities is well aware of the potential lead on various metal components.

2.4 Concrete and asphalt recycling

Clean concrete debris from the demolition activities will be stockpiled and then shipped off for recycling. All concrete and asphalt that is hauled off the project site will be recycled.

Concrete material will be taken to Crushing and Recycling Company.

2.6 Demolition debris disposal

All demolition debris that will be loaded into semi-end dumps and hauled to a disposal facility for further recycling or landfill. This includes interior soft debris (i.e. drywall, roofing material, etc.).

2.7 Dust control

Dust control will be considered an important part of the overall project. A spray hose will be utilized attached to site water during demolition operations. A direct localized fine water spray will be utilized to the source of demolition activities, as required, thereby reducing airborne dust particles. To minimize the run-off of water, the water supply will be used only when necessary.

2.7 Demolition completion

Council will be provided with all tipping receipts and recycling documents to demonstrate compliance with Waste Management Plan.


2.8 Waste transportation

Waste transport and disposal will be undertaken in accordance with the requirements of the NSW DECC and Work Cover Authority and the following regulations:

- Occupational Health and Safety Act 2000;
- Occupational Health and Safety Regulation 2001;
- Contaminated Land Management Act and Regulations; and
- Environmentally Hazardous Chemicals Act and Regulations.

Disposal of contaminated soil will be in accordance with the POEO Act 1997 and DECC waste disposal guidelines NSW DECC Environmental Guidelines: Assessment, Classification and Management of Non-Liquid Wastes (2008).

2.9 Contractor's Asbestos removal Licence

 **NSW**
GOVERNMENT | **SafeWork NSW**

NON FRIABLE ASBESTOS REMOVAL LICENCE

Issued under the *Work Health and Safety Regulation 2011 (NSW)*. This licence is not transferable.

Licence: AD213347

Licence period: From: 17/10/2019 To: 16/10/2024

Licence holder name: Sasha Civil Pty Ltd

ABN: 47 603 804 762

ACN: 603 804 762

Address: 19 Badham Street
MERRYLANDS NSW 2160

Description of the work that can be undertaken under this licence

- Non friable asbestos removal work

Licence holder obligations

A nominated supervisor must be readily available to attend the site when licenced non friable asbestos removal work is carried out.

This licence must be available for inspections at all times.

All licenced asbestos removal work is to be notified to SafeWork NSW at least five days prior to the work commencing.

The licence holder must notify SafeWork NSW in writing of any changes to the licence or supervisor details within 14 days.

3.0 AUSTRALIAN STANDARDS / CODES OF PRACTICE

- National Code of Practice for the Safe Removal of Asbestos, 2nd Edition [NOHSC: 2002 (2005)];
- National Code of Practice for the Management and Control of Asbestos in Workplaces [NOHSC:2018(2005)];
- VARICC Document, 2nd Edition;
- NSW Dangerous Goods Act 1975 and Regulations 1978;
- Site Specification and Method Statements
- .AS2994 – Earthmoving Machinery – Protective Structures, Standards Australia 1990;
- .NSW Code of Practice for the Safe Work on Roofs; Part 1, Commercial and Industrial.
- AS2061 –2001, the Demolition of Structures
- AS3012 – Electrical Installations – Construction and Demolition Sites and Associated Codes of Practice.
- AS4361.1 – 1995 Guide to Lead paint Management Part 1: Industrial Applications.
- AS4361.2 – 1998 Guide to Lead Paint Management Part 2: Residential & Commercial Applications
- Safe Work at Heights – Guide 2004 – WorkCover NSW National Code of Practice for the Safe Removal of Asbestos,
2nd Edition [NOHSC: 2002 (2005)];
- NSW Code of practice for Moving plant in construction sites, WorkCover Authority NSW 2004
- NSW Code of Practice for Excavation Work, WorkCover Authority NSW March 2000
- AS3012 - 2003– Electrical Installations – Construction and Demolition Sites.
- AS2550.1 2002 Cranes Hoists & Winches – Safe Use General Requirements
- AS2550.5 2002 Cranes Hoists & Winches – Safe Use Mobile Cranes
- AS2550.10 2006 Cranes Hoists & Winches – Safe Use – Mobile Elevating Work Platforms
- AS2550.19 2007 Cranes Hoists & Winches – Safe use – Telescopic Handlers
- NSW Code of Practice for Electrical Practices for Construction Work, WorkCover Authority NSW 2007.
- Safe Work at Heights – Guide 2006 – WorkCover NSW
- AS/NZS 1576.1 – 1995 Scaffolding – General Requirements
- AS/NZS 1800 1998 – Occupational Protective Helmets – Selection, care, use
- AS/NZS 1336- 1997 recommended practices for occupational eye protectors
- AS/NZS 1270 – 2002 Acoustics hearing protectors
- AS/NZS 1715 – 2009 Selection Use and maintenance of respiratory protection devices