# 9.4 Monthly Budget Review - September 2022

#### REPORT BY THE ACCOUNTANT REPORTING & ANALYSIS

TO 19 OCTOBER 2022 ORDINARY MEETING GOV400098, FIN300315

#### RECOMMENDATION

#### **That Council:**

- 1. receive the report by the Accountant Reporting & Analysis on the Monthly Budget Review September 2022; and
- 2. amend the 2022/23 budget in accordance with the variations as listed in the Monthly Budget Review attachment to this report.

## **Executive summary**

This report provides Council with information on the progress of the 2022/22 Capital Works Program at 30 September 2022.

### Disclosure of Interest

Nil

## **Detailed report**

Over the period of the financial year, Council has an opportunity to review and approve variances to the Budget. The attachment to this report provides the detailed information of recommended variations.

## Community Plan implications

| Theme    | Good Government  |
|----------|--|
| Goal     | An effective and efficient organisation                        |
| Strategy | Prudently manage risks association with all Council activities |

## Strategic implications

#### **Council Strategies**

Not Applicable

### **Council Policies**

Not Applicable

#### Legislation

Clause 202 of the Local Government (General) Regulation 2005, states that the responsible accounting officer of a Council must:

 a) establish and maintain a system of budgetary control that will enable the council's actual income and expenditure to be monitored each month and to be compared with the estimate of Council's income and expenditure; and b) if any instance arises where the actual income or expenditure of the council is materially different from its estimated income or expenditure, report the instance to the next meeting of Council.

## Financial implications

The budget variations proposed will impact the below financial ratios.

| Budget Year  | Operating<br>Performance Ratio | Own Source<br>Revenue | Building &<br>Infrastructure<br>Renewal |
|--------------|--------------------------------|-----------------------|---|
| 2021/22      | ×                              | -                     | -                                       |
| Future Years | -                              | -                     | ✓                                       |

## **Associated Risks**

Not Applicable


SUMEDHA UPRETI ACCOUNTANT REPORTING & ANALYSIS NEIL BUNGATE ACTING CHIEF FINANCIAL OFFICER

26 September 2022

Attachments: 1. Monthly Budget Review Attachment - September 2022.

### **APPROVED FOR SUBMISSION:**

BRAD CAM GENERAL MANAGER



Government

MONTHLY BUDGET REVIEW -30 SEPTEMBER 2022

> ATTACHMENT 1 – CAPITAL PROGRAM UPDATE

> > 19 OCTOBER 2022

MID-WESTERN REGIONAL COUNCIL
CORPORATE: FINANCE





#### 1. PROPOSED BUDGET VARIATIONS

#### FUNDING SUMMARY

| Fund          | Funding Source            | 22/23    | Grand Total |
|---------------|---------------------------|----------|-------------|
| General       | PLANT REPLACEMENT RESERVE | -153,916 | -153,916    |
|               | Unrestricted Cash         | -11,000  | -11,000     |
| General Total |                           | -164,916 | -164,916    |
| Grand Total   |                           | -164,916 | -164,916    |

#### 2022/23 VARIATIONS

| Fund    | Variation   | Expenditure<br>Budget Variation<br>\$ | Restricted Funding<br>Source 1  | Restricted Funding<br>Source 1 Variation\$ | Unrestricted Cash<br>Variation \$ |
|---------|---|---------------------------------------|---------------------------------|--|-----------------------------------|
| General | Price increase to replace Rylstone water and sewer truck, and slasher \$90042.<br>And added additional \$63874 for hoist, rapid spray units and Toro Ground master and Reel master. | 153,916                               | PLANT<br>REPLACEMENT<br>RESERVE | (153,916)                                  | 0                                 |
| General | Financial Services - For buildings and operational land revaluation.  | 11,000                                | -                               | 0  | (11,000)                          |
| General | Development Engineering Operations - Hire of external Design engineer consultant to perform ad hoc work due to unable to fill the current vacant role.                              | 0                                     | -                               | 0  | 0                                 |
| Total   |   | 164,916                               |                                 | (153,916)                                  | (11,000)                          |

#### 2. CAPITAL WORKS PROGRAM

Summary of capital works program as at 30 September 2022.

\$ 8.74 M

237

Actual YTD

**Capital Projects** 

\$101.35 M

\$12.24 M

Budget

Commitments

| <b>\$</b> '000  | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status     |
|---|-----------------------------|------------------------|------------------------------|------------|---|-------------|--------------------|
| Looking after our Community                                 |                             |                        |                              |            |   |             |                    |
| RURAL FIRE SERVICE - COOKS GAP STATION (CAPITAL)            | 1                           | 0                      | 1                            | 0          | 0%  | 0           | Construction       |
| RURAL FIRE SERVICE - LUE STATION (CAPITAL)                  | 111                         | 0                      | 111                          | 0          | 0%  | 54          | Construction       |
| RURAL FIRE SERVICE - WATER TANK MAINTENANCE                 | 15                          | 0                      | 15                           | 0          | 0%  | 0           | Project Scope      |
| RURAL FIRE SERVICE - BOTOBOLAR STATION (CAPITAL)            | 10                          | 0                      | 10                           | 0          | 0%  | 0           | Project Scope      |
| MUDGEE POUND UPGRADE - RENOVATION & EXTENSION               | 164                         | 0                      | 164                          | 99         | 60%   | 57          | Construction       |
| FAMILY DAY CARE - EXTERNAL WORKS                            | 60                          | 0                      | 60                           | 0          | 0%  | 0           | Procurement        |
| COMM. TRANSPORT- VEHICLE PURCHASE                           | 85                          | 0                      | 85                           | 0          | 0%  | 37          | Procurement        |
| COUNTRY UNIVERSITY CENTER                                   | 894                         | 0                      | 894                          | 5          | 1%  | 0           | Design             |
| CEMETERY CAPITAL PROGRAM                                    | 16                          | 0                      | 16                           | 0          | 0%  | 14          | Procurement        |
| GULGONG CEMETERY ROAD UPGRADE                               | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Project Scope      |
| PUBLIC TOILETS - ROTARY PARK KANDOS UPGRADE                 | 98                          | 0                      | 98                           | 0          | 0%  | 0           | Project Scope      |
| PUBLIC TOILETS - ST JOHN'S ANGILICAN CHURCH                 | 80                          | 0                      | 80                           | 0          | 0%  | 0           | Design             |
| LIBRARY BOOKS   | 95                          | 0                      | 95                           | 13         | 14%   | 0           | Initial works      |
| MUDGEE LIBRARY AIR CONDITIONING                             | 11                          | 0                      | 11                           | 0          | 0%  | 6           | Deferred/Cancelled |
| HARGRAVES COURT HOUSE BUILDING - EXTERNAL WORKS             | 57                          | 0                      | 57                           | 0          | 0%  | 0           | Procurement        |
| COMMUNITY CENTRE - COURT STREET CAPITAL WORKS               | 80                          | 0                      | 80                           | 10         | 12%   | 11          | Procurement        |
| TOWN HALL - EXTERNAL BRICKWORK                              | 50                          | 0                      | 50                           | 0          | 0%  | 0           | Procurement        |
| CAPITAL UPGRADE - RYLSTONE GUIDE HALL ROOF<br>REPLACEMENT   | 25                          | 0                      | 25                           | 0          | 0%  | 0           | Procurement        |
| KANDOS HALL & LIBRARY - EXTERNAL PAINTING & KITCHEN UPGRADE | 94                          | 0                      | 94                           | 12         | 13%   | 0           | Final works        |
| KANDOS HALL & LIBRARY - TOILETS                             | 59                          | 0                      | 59                           | 0          | 1%  | 4           | Design             |
| RYLSTONE SHOWGROUND - AMENITIES CHANGE ROOM UPGRADE         | 45                          | 0                      | 45                           | 0          | 0%  | 0           | Project Scope      |
| KANDOS COMMUNITY HALL - FLOORING REFURBISHMENT              | 102                         | 0                      | 102                          | 65         | 64%   | 0           | Final works        |
| GULGONG MEN'S SHED - EXTERNAL WALL REPLACEMENT              | 35                          | 0                      | 35                           | 0          | 0%  | 0           | Consultation       |
|   |                             |                        |                              |            |   |             |                    |

| \$*000 Budget Variations Budget Actual YTD Budget Commitments Project Status GOOLMA HALL - FLOORING & WINDOW REFURB 20 0 20 11 57% 5 Final works TOWN HALL THEATRE - DRESSING ROOM AMENITIES UPGRADE CAP UPGRD- SWIMMING POOLS BUDGET ONLY (0) 0 (0) 0 0% 0 Budget only |          |
|---|----------|
| UPGRADE 40 0 40 0 0% 0 Consultation   |          |
| CAP UPGRD- SWIMMING POOLS BUDGET ONLY (0) 0 (0) 0 0% 0 Budget only  |          |
|   |          |
| GULGONG/KANDOS POOL - LOCKERS 10 0 10 0 0% 0 Procurement  |          |
| KANDOS POOL - EXTERNA WORKS 55 0 55 2 4% 10 Initial works   |          |
| POOL SHADE PROGRAM 46 0 46 5 10% 38 Complete - awaiting   | invoices |
| LIGHTING UPGRADE - POOLS         50         0         50         0         0%         0         Design  |          |
| GULGONG POOL HEATERS 105 0 105 0 0% 0 Procurement   |          |
| ACTIVE PARKS - GLEN WILLOW ACCESSIBLE AMENITIES BUILDING  103 0 103 3 3% 5 Procurement  |          |
| MUDGEE SHOWGROUNDS - REDEVELOPMENT 107 0 107 0 0% 124 Construction  |          |
| GLEN WILLOW SPORTS GROUND UPGRADES 777 0 777 310 40% 146 Construction   |          |
| CAHILL PARK SYNTHETIC CRICKET WICKET 30 0 30 1 3% 10 Initial works  |          |
| MUDGEE SHOWGROUND TREE PLANTING ( REQUIRES 20 0 20 0 0% 0 Consultation  |          |
| GLEN WILLOW NETBALL AREA BUBBLER ( REQUIRES 10 0 10 0 0% 0 Consultation   |          |
| VICTORIA PARK MUDGEE - FENCING 60 0 60 0 0 Procurement  |          |
| GULGONG TENNIS COURTS 130 0 130 0 0% 0 Procurement  |          |
| GLEN WILLOW FIELD ONE REFURBISHMENT         550         0         550         0         0%         0         Design   |          |
| CLANDULLA RECREATION PARK AMENITIES 120 0 120 0 0% 0 Consultation   |          |
| VICTORIA PARK GULGONG- GRANDSTAND IMPROVEMENTS  20 0 20 0 0% 0 Procurement  |          |
| GLEN WILLOW - NETWORK ACCESS FIBRE CONNECTIVITY 120 0 120 0 0% 0 Consultation   |          |
| RYLSTONE & KANDOS DOG PARK 90 0 90 0 0% 38 Initial works  |          |
| GLEN WILLOW STORMWATER RETICULATION SYSTEM 266 0 266 16 6% 121 Construction   |          |
| PUTTA BUCCA TRAINING CAMP FACILITY - STAGE 1         996         0         996         105         10%         63         Initial works   |          |
| PUTTA BUCCA TRAINING CAMP FACILITY -STAGE 2 953 0 953 189 20% 74 Initial works  |          |

| \$'000   | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status |
|--|-----------------------------|------------------------|------------------------------|------------|---|-------------|----------------|
| PUTTA BUCCA TRAINING CAMP FACILITY - STAGE3 (REQUIRES GRANT) | 1,166                       | 0                      | 1,166                        | 0          | 0%  | 0           | Design         |
| MUDGEE SHOWGROUNDS - PATHWAY IMPROVEMENTS                    | 40                          | 0                      | 40                           | 0          | 0%  | 0           | Procurement    |
| GLEN WILLOW - PUMP TRACK                                     | 700                         | 0                      | 700                          | 0          | 0%  | 0           | Design         |
| WALKERS OVAL MUDGEE CARPARK UPGRADES                         | 20                          | 0                      | 20                           | 0          | 0%  | 0           | Project Scope  |
| VICTORIA PARK GULGONG - CANTEEN EQUIPMENT                    | 10                          | 0                      | 10                           | 0          | 0%  | 0           | Design         |
| GLEN WILLOW PARKING - LIGHTING AND SECURITY                  | 76                          | 0                      | 76                           | 0          | 0%  | 0           | Design         |
| MUDGEE SHOWGROUNDS - ROAD REHAB AND FENCING                  | 75                          | 0                      | 75                           | 0          | 0%  | 0           | Procurement    |
| MUDGEE SHOWGROUNDS - GRANDSTAND FIT-OUT                      | 196                         | 0                      | 196                          | 1          | 0%  | 180         | Construction   |
| VICTORIA PARK MUDGEE - SIGHT SCREENS & SEATING               | 70                          | 0                      | 70                           | 0          | 0%  | 0           | Procurement    |
| VICTORIA PARK GULGONG - SHOT PUT/DISCUS<br>REPLACEMENT       | 25                          | 0                      | 25                           | 0          | 0%  | 0           | Initial works  |
| VICTORIA PARK GULGONG - STORAGE SHED (REQUIRES GRANT)        | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Consultation   |
| VICTORIA PARK GULGONG - ROAD AND CAR PARK SEAL               | 85                          | 0                      | 85                           | 0          | 0%  | 0           | Project Scope  |
| MUDGEE SHOWGROUND EQUIPMENT                                  | 47                          | 0                      | 47                           | 52         | 110%  | 0           | Complete       |
| RYLSTONE SHOWGROUND ARENA - UPGRADE                          | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Design         |
| RYLSTONE SHOWGROUND ACCESS ROAD                              | 56                          | 0                      | 56                           | 0          | 0%  | 0           | Design         |
| SAMMY'S FLAT FENCE REPLACEMENT (RYLSTONE SHOWGROUND)         | 105                         | 0                      | 105                          | 0          | 0%  | 53          | Initial works  |
| RED HILL - PATHWAY AND LANDSCAPING UPGRADE                   | 40                          | 0                      | 40                           | 0          | 0%  | 0           | Procurement    |
| RED HILL EXHIBITION SPACE                                    | 50                          | 0                      | 50                           | 7          | 14%   | 0           | Project Scope  |
| ROBERTSON PARK - EQUIPMENT UPGRADE                           | 159                         | 0                      | 159                          | 0          | 0%  | 0           | Procurement    |
| JACK TINDALE PARK RYLSTONE - UPGRADE                         | 40                          | 0                      | 40                           | 0          | 0%  | 0           | Project Scope  |
| SHADE SAIL - MUDGEE DOG PARK                                 | 12                          | 0                      | 12                           | 0          | 0%  | 9           | Procurement    |
| SCULPTURES ACROSS THE REGION                                 | 61                          | 0                      | 61                           | 31         | 52%   | 0           | Procurement    |
| RYLSTONE RIVER WALK - IMPROVEMENT                            | 20                          | 0                      | 20                           | 0          | 0%  | 0           | Design         |
| JACK TINDALE PARK ROADS                                      | 11                          | 0                      | 11                           | 0          | 0%  | 0           | Project Scope  |
| ROTUNDA PARK KANDOS - IRRIGATION RENEWAL                     | 21                          | 0                      | 21                           | 0          | 0%  | 0           | Procurement    |

| \$'000   | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status |
|--|-----------------------------|------------------------|------------------------------|------------|---|-------------|----------------|
| APEX PARK GULGONG - IRRIGATION RENEWAL             | 20                          | 0                      | 20                           | O O        | 0%  | 0           | Procurement    |
| GILBEY PARK - FENCING                              | 10                          | 0                      | 10                           | 0          | 0%  | 9           | Procurement    |
| MEMORIAL PARK MUDGEE - IRRIGATION RENEWAL          | 20                          | 0                      | 20                           | 0          | 0%  | 0           | Procurement    |
| PLAYGROUND SHADING PROGRAM                         | 152                         | 0                      | 152                          | 0          | 0%  | 0           | Procurement    |
| RED HILL CAPITAL WORKS                             | 312                         | 0                      | 312                          | 47         | 15%   | 202         | Construction   |
| CORONATION PARK FENCE                              | 35                          | 0                      | 35                           | 0          | 0%  | 0           | Design         |
| PLAYGROUND EQUIPMENT UPGRADE - LAWSON PARK         |                             |                        |                              |            |   | 0           | Design         |
| MUDGEE   | 30                          | 0                      | 30                           | 28         | 92%   | 0           | Complete       |
| CORONATION PARK GULGONG - IRRIGATION RENEWAL       | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Procurement    |
| LAWSON PARK MUDGEE -IRRIGATION RENEWAL             | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Procurement    |
| PLAYGROUND EQUIPMENT UPGRADE - RYLSTONE SHOWGROUND | 292                         | 0                      | 292                          | 0          | 0%  | 233         | Procurement    |
| BRIDGE AND STEPS REPLACEMENT - RYLSTONE COMMON     | 40                          | 0                      | 40                           | 0          | 1%  | 0           | Procurement    |
| MUDGEE RIVERSIDE - WALKING TRACK IMPROVEMENTS      | 35                          | 0                      | 35                           | 0          | 0%  | 0           | Project Scope  |
| PASSIVE PARK SIGNAGE REPLACEMENT                   | 21                          | 0                      | 21                           | 0          | 0%  | 0           | Design         |
| FLIRTATION HILL MUDGEE - MASTER PLAN WORKS         | 750                         | 0                      | 750                          | 0          | 0%  | 0           | Design         |
| ART GALLERY FACILITY                               | 821                         | 0                      | 821                          | 304        | 37%   | 171         | Construction   |
| STREET SCAPE IMPROVEMENTS                          | 31                          | 0                      | 31                           | 0          | 0%  | 0           | Design         |
| STREETSCAPE - STREET BINS                          | 7                           | 0                      | 7                            | 0          | 4%  | 8           | Consultation   |
| Total  | 12,674                      | 0                      | 12,674                       | 1,316      | 10%   | 1,682       |                |
| Protecting our Natural Environment                 |                             |                        |                              |            |   |             |                |
| RURAL WASTE DEPOT UPGRADES                         | 340                         | 0                      | 340                          | 0          | 0%  | 0           | Project Scope  |
| MUDGEE WASTE DEPOT UPGRADES                        | 53                          | 0                      | 53                           | 0          | 0%  | 1           | Procurement    |
| NEW TIP CELL CONSTRUCTION                          | 3,293                       | 0                      | 3,293                        | 156        | 5%  | 258         | Initial works  |
| NEW RECYCLING BINS                                 | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Consultation   |

| \$'000   | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status     |
|--|-----------------------------|------------------------|------------------------------|------------|---|-------------|--------------------|
| WASTE SITES REHABILITATION                                   | 2,340                       | 0                      | 2,340                        | 0          | 0%  | 56          | Initial works      |
| REMOTE SECURITY CAMERAS AT WTS                               | 39                          | 0                      | 39                           | 20         | 50%   | 15          | Construction       |
| LEACHATE POND ENLARGEMENT                                    | 11                          | 0                      | 11                           | 0          | 0%  | 2           | Final works        |
| KANDOS WTS OFFICE REPLACEMENT                                | 12                          | 0                      | 12                           | 0          | 0%  | 0           | Project Scope      |
| DRAINAGE CAPITAL IMPROVEMENTS                                | 259                         | 0                      | 259                          | 0          | 0%  | 11          | Budget only        |
| CAUSEWAY IMPROVEMENT - TALLAWAY ST GULGONG                   | 23                          | 0                      | 23                           | 2          | 7%  | 0           | Complete           |
| PUTTA BUCCA WETLANDS CAPITAL                                 | 17                          | 0                      | 17                           | 0          | 0%  | 0           | Consultation       |
| PUTTA BUCCA WETLANDS TOILET                                  | 95                          | 0                      | 95                           | 1          | 1%  | 87          | Final works        |
| PUTTA BUCCA WETLANDS -PATHWAYS AND CAR PARK (REQUIRES GRANT) | 25                          | 0                      | 25                           | 0          | 0%  | 0           | Deferred/Cancelled |
| PUTTA BUCCA WETLANDS INFRASTRUCTURE - CAPITAL                | 379                         | 0                      | 379                          | 1          | 0%  | 184         | Initial works      |
| WATER NEW CONNECTIONS  | 97                          | 0                      | 97                           | 37         | 38%   | 0           | Construction       |
| WATER AUGMENTATION - MUDGEE HEADWORKS                        | 2,950                       | 0                      | 2,950                        | 3          | 0%  | 948         | Initial works      |
| WATER DISTRIBUTION - MUDGEE                                  | 2,800                       | 0                      | 2,800                        | 0          | 0%  | 0           | Project Scope      |
| WATER AUGMENTATION - RYLSTONE & KANDOS                       | 500                         | 0                      | 500                          | 0          | 0%  | 0           | Project Scope      |
| WATER MAINS - CAPITAL BUDGET ONLY                            | 1,080                       | 0                      | 1,080                        | 0          | 0%  | 0           | Budget only        |
| WATER MAINS - MAYNE STREET                                   | 207                         | 0                      | 207                          | 64         | 31%   | 2           | Construction       |
| WATER MAINS - NICHOLSON ST COURT ST EAST ROAD CROSSING       | 17                          | 0                      | 17                           | 0          | 0%  | 0           | Complete           |
| WATER MAINS - HORATIO ST COURT TO COX                        | 27                          | 0                      | 27                           | 68         | 252%  | 4           | Complete           |
| WATER PUMP STATION - CAPITAL RENEWALS                        | 175                         | 0                      | 175                          | 0          | 0%  | 1           | Construction       |
| RAW WATER SYSTEMS RENEWALS                                   | 78                          | 0                      | 78                           | 0          | 0%  | 10          | Initial works      |
| WATER TREATMENT PLANT - RENEWALS                             | 120                         | 0                      | 120                          | 0          | 0%  | 8           | Procurement        |
| SEWER NEW CONNECTIONS  | 38                          | 0                      | 38                           | 11         | 30%   | 0           | Construction       |
| SEWER AUGMENTATION - RYLSTONE & KANDOS                       | 4,417                       | 0                      | 4,417                        | 20         | 0%  | 19          | Project Scope      |
| SEWER AUGMENTATION - MUDGEE                                  | 1,000                       | 0                      | 1,000                        | 0          | 0%  | 0           | Project Scope      |
| SEWER MAINS - CAPITAL BUDGET ONLY                            | 1,745                       | 0                      | 1,745                        | 0          | 0%  | 406         | Construction       |
| RISING MAIN ULAN RD TO PUTTA BUCCA                           | 387                         | 0                      | 387                          | 0          | 0%  | 0           | Project Scope      |
|  |                             |                        |                              |            |   |             |                    |

| \$'000<br>SEWER PUMP STATION - CAPITAL RENEWALS                                | Current<br>Annual<br>Budget<br>1,130 | Proposed<br>Variations | Proposed<br>Annual<br>Budget<br>1,130 | Actual YTD 0 | Actual YTD/<br>Proposed<br>Annual<br>Budget<br>0% | Commitments 0 | Project Status Project Scope |
|--|--------------------------------------|------------------------|---------------------------------------|--------------|---|---------------|------------------------------|
| SEWER PUMP STATION - RACECOURSE MUDGEE   | 125                                  | 0                      | 125                                   | 0            | 0%  | 0             | Project Scope                |
| SEWER TREATMENT WORKS - RENEWALS   | 62                                   | 0                      | 62                                    | 0            | 0%  | 0             | Project Scope                |
| SEWER TREATMENT WORKS - GULGONG STP SPILLWAY                                   | 30                                   | 0                      | 30                                    | 0            | 0%  | 0             | Deferred/Cancelled           |
| Total  | 23,901                               | 0                      | 23,901                                | 383          | 2%  | 2,012         |                              |
| Building a Strong Local Economy  | 501                                  | 0                      | F0.4                                  | 17           | 3%  |               | Description                  |
|  |                                      | 0                      | 501                                   |              |   | 57            | Procurement                  |
| RYLSTONE CARAVAN PARK - CAPITAL  | 466                                  | 0                      | 466                                   | 32           | 7%  | 348           | Construction                 |
| RIVERSIDE CARAVAN PARK FIRE SERVICES   | 1                                    | 0                      | 1                                     | 0            | 0%<br>2%  | 2             | Final works                  |
| MUDGEE VALLEY PARK UPGRADE CUDGEGONG WATERS PARK CAMP KITCHEN (REQUIRES GRANT) | 60                                   | 0                      | 60                                    | 0            | 0%  | 0             | Initial works  Consultation  |
| CUDGEGONG WATERS PARK HOUSE  | 233                                  | 0                      | 233                                   | 90           | 38%   | 152           | Construction                 |
| MUDGEE VALLEY PARK EXPANSION   | 3,235                                | 0                      | 3,235                                 | 1,755        | 54%   | 257           | Construction                 |
| CUDGEGONG WATERS - PUBLIC TOILETS  | 375                                  | 0                      | 375                                   | 0            | 0%  | 0             | Design                       |
| MUDGEE VALLEY PARK EXPANSION ROADS   | 350                                  | 0                      | 350                                   | 0            | 0%  | 0             | Project Scope                |
| DIGITAL SIGNAGE  | 161                                  | 0                      | 161                                   | 0            | 0%  | 15            | Construction                 |
| ELECTRIC VEHICLE CHARGING STATION - CAPITAL                                    | 50                                   | 0                      | 50                                    | 0            | 0%  | 0             | Consultation                 |
| SALEYARDS - POST AND RAIL REPLACEMENT  | 11                                   | 0                      | 11                                    | 0            | 0%  | 0             | Consultation                 |
| TOOHEYS PARK - BUILDING  | 20                                   | 0                      | 20                                    | 0            | 0%  | 0             | Initial works                |
| PROPERTY - EX SALEYARDS STAGE II   | 2,396                                | 0                      | 2,396                                 | 0            | 0%  | 37            | Design                       |
| PROPERTY - DEVELOPMENT MORTIMER ST   | 10                                   | 0                      | 10                                    | 4            | 42%   | 1             | Construction                 |
| Total  | 7,877                                | 0                      | 7,877                                 | 1,898        | 24%   | 869           |                              |

| \$'000  | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status |
|---|-----------------------------|------------------------|------------------------------|------------|---|-------------|----------------|
| Connecting our Region                                 |                             |                        |                              |            |   |             |                |
| MUDGEE CDB HIGH PEDESTRIAN ACTIVITY AREA              | 26                          | 0                      | 26                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - BELMORE ST GULGONG                    | 52                          | 0                      | 52                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - BARIGAN STREET WOLLAR                 | 14                          | 0                      | 14                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - BARNETT STREET WOLLAR                 | 13                          | 0                      | 13                           | 0          | 0%  | 0           | Design         |
| URBAN RESEAL - DABEE RD                               | 12                          | 0                      | 12                           | 0          | 0%  | 0           | Design         |
| RESEAL - HENRY BAYLEY DRIVE                           | 23                          | 0                      | 23                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - JACQUES STREET KANDOS                 | 39                          | 0                      | 39                           | 0          | 0%  | 0           | Design         |
| URBAN RESEAL - MEDLEY STREET GULGONG                  | 10                          | 0                      | 10                           | 0          | 0%  | 0           | Design         |
| URBAN RESEAL - MORTIMER STREET MUDGEE                 | 39                          | 0                      | 39                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - INGLIS ST MUDGEE                      | 32                          | 0                      | 32                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - SALEYARDS LN GULGONG                  | 14                          | 0                      | 14                           | 0          | 0%  | 0           | Design         |
| URBAN ROADS KERB & GUTTER CAPITAL                     | 17                          | 0                      | 17                           | 0          | 2%  | 0           | Project Scope  |
| URBAN HEAVY PATCHING                                  | 21                          | 0                      | 21                           | 1          | 4%  | 0           | Project Scope  |
| URBAN REHAB - DUNN STREET KANDOS SEG 10-30            | 176                         | 0                      | 176                          | 58         | 33%   | 55          | Construction   |
| ROAD EXTENSION - BETWEEN PUTTA BUCCA & GLEN WILLOW    | 230                         | 0                      | 230                          | 61         | 26%   | 139         | Construction   |
| URBAN REHAB - BROADHEAD RD SPRINGFL                   | 150                         | 0                      | 150                          | 0          | 0%  | 0           | Design         |
| URBAN REHAB - LAWSON/SHORT STREET INTERSECTION MUDGEE | 105                         | 0                      | 105                          | 0          | 0%  | 0           | Procurement    |
| URBAN REHAB - LOVEJOY STREET MUDGEE                   | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Project Scope  |
| URBAN REHAB - SHORT STREET                            | 30                          | 0                      | 30                           | 0          | 0%  | 0           | Project Scope  |
| URBAN RESEALS - ANDERSON STREET GULGONG               | 16                          | 0                      | 16                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - NANDOURA STREET GULGONG               | 27                          | 0                      | 27                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - WYNELLA STREET GULGONG                | 14                          | 0                      | 14                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - BENT STREET KANDOS                    | 22                          | 0                      | 22                           | 0          | 0%  | 0           | Design         |
| URBAN RESEALS - CROWN STREET KANDOS                   | 21                          | 0                      | 21                           | 0          | 0%  | 0           | Design         |

| \$'000  | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status     |
|---|-----------------------------|------------------------|------------------------------|------------|---|-------------|--------------------|
| URBAN RESEALS - MCLACHLAN STREET - KANDOS           | 12                          | 0                      | 12                           | O 0        | 0%  | 0           | Design             |
| URBAN RESEALS - CASSIN LANE MUDGEE                  | 10                          | 0                      | 10                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - GRANT STREET MUDGEE                 | 10                          | 0                      | 10                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - HARDY CRESCENT MUDGEE               | 19                          | 0                      | 19                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - HORATIO STREET MUDGEE               | 20                          | 0                      | 20                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - LANG STREET MUDGEE                  | 15                          | 0                      | 15                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - MENCHIN STREET MUDGEE               | 13                          | 0                      | 13                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - MULGOA WAY MUDGEE                   | 15                          | 0                      | 15                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - RAYNER STREET MUDGEE                | 10                          | 0                      | 10                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - CUDGEGONG STREET RYLSTONE           | 21                          | 0                      | 21                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - LOUEE STREET RYLSTONE               | 36                          | 0                      | 36                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - SHORT STREET - RYLSTONE             | 18                          | 0                      | 18                           | 0          | 0%  | 0           | Design             |
| URBAN RESEALS - TONGBONG STREET RYLSTONE            | 14                          | 0                      | 14                           | 0          | 0%  | 0           | Design             |
| RESHEETING - URBAN ROADS                            | 11                          | 0                      | 11                           | 0          | 0%  | 0           | Design             |
| URBAN SEALING - BRUCE ROAD                          | 402                         | 0                      | 402                          | 134        | 33%   | 121         | Construction       |
| MUDGEE SCHOOL ZEBRA CROSSING INFRASTRUCTURE UPGRADE | 127                         | 0                      | 127                          | 105        | 83%   | 40          | Construction       |
| KERB AND GUTTER REPLACEMENT KANDOS & RYLSTONE       | 100                         | 0                      | 100                          | 0          | 0%  | 0           | Design             |
| URBAN ROADS LAND MATTERS CAPITAL                    | 15                          | 0                      | 15                           | 1          | 4%  | 0           | Initial works      |
| RURAL RESEAL - LUE RD                               | 436                         | 0                      | 436                          | 0          | 0%  | 0           | Design             |
| RURAL RESEAL - YARRAWONGA RD                        | 171                         | 0                      | 171                          | 0          | 0%  | 0           | Design             |
| RURAL RESEAL - WINDEYER RD GRATTAI                  | 110                         | 0                      | 110                          | 0          | 0%  | 0           | Design             |
| RURAL RESEAL - CUDGEGONG RD                         | 192                         | 0                      | 192                          | 0          | 0%  | 0           | Design             |
| RURAL RESEAL - BOTOBOLAR RD                         | 148                         | 0                      | 148                          | 0          | 0%  | 0           | Design             |
| RURAL RESEAL - BROGANS CREEK RD CLANDULL            | 34                          | 0                      | 34                           | 0          | 0%  | 0           | Design             |
| RURAL REHAB - LUE ROAD MOUNTKNOW                    | 500                         | 0                      | 500                          | 10         | 2%  | 53          | Initial works      |
| RURAL REHAB - CUDGEGONG RD CARWELL                  | 520                         | 0                      | 520                          | 3          | 0%  | 0           | Initial works      |
| RURAL REHAB - HENRY LAWSON DR                       | 339                         | 0                      | 339                          | 0          | 0%  | 0           | Deferred/Cancelled |

| \$'000  | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status |
|---|-----------------------------|------------------------|------------------------------|------------|---|-------------|----------------|
| HEAVY PATCHING                                    | 48                          | 0                      | 48                           | 0          | 0%  | 0           | Project Scope  |
| RURAL RESEAL - BUDGEE BUDGEE                      | 55                          | 0                      | 55                           | 0          | 0%  | 0           | Design         |
| RURAL RESEAL - CAMPBELLS CREEK ROAD WINDEYER      | 139                         | 0                      | 139                          | 0          | 0%  | 0           | Design         |
| RURAL RESEALS - GREVILLEA GROVE RYLSTONE          | 15                          | 0                      | 15                           | 0          | 0%  | 0           | Design         |
| RURAL RESEALS - KALUDABAH ROAD CULLENBO           | 34                          | 0                      | 34                           | 0          | 0%  | 0           | Design         |
| RURAL RESEALS - LINBURN LANE                      | 142                         | 0                      | 142                          | 0          | 0%  | 0           | Design         |
| RURAL RESEALS - PYANGLE ROAD LUE                  | 7                           | 0                      | 7                            | 0          | 0%  | 0           | Design         |
| RURAL RESEALS - WHITE CEDARS ROAD TOTNESVA        | 27                          | 0                      | 27                           | 0          | 0%  | 0           | Design         |
| RURAL RESEALS - CAMERONS ROAD RUNNINGS            | 3                           | 0                      | 3                            | 0          | 0%  | 0           | Design         |
| BLUE SPRING ROAD UPGRADE - ACEA STUBBO SOLAR      | 3,912                       | 0                      | 3,912                        | 3          | 0%  | 0           | Design         |
| RURAL SEALED ROAD LAND MATTERS                    | 12                          | 0                      | 12                           | 0          | 0%  | 0           | Initial works  |
| RURAL SEALED REGIONAL ROAD REPAIR PROGRAM 2021/22 | 336                         | 0                      | 336                          | 194        | 58%   | 2           | Construction   |
| RURAL SEALED REGIONAL ROAD REPAIR PROGRAM 2022/23 | 796                         | 0                      | 796                          | 4          | 0%  | 0           | Project Scope  |
| MUNGHORN GAP REALIGNMENT & UPGRADE                | 1,321                       | 0                      | 1,321                        | 190        | 14%   | 40          | Construction   |
| MUNGHORN GAP SHOULDER WIDENING BLACKSPOT          | 137                         | 0                      | 137                          | 81         | 59%   | 22          | Construction   |
| HILL END ROAD SAFETY IMPROVEMENTS                 | 2,340                       | 0                      | 2,340                        | 8          | 0%  | 4           | Initial works  |
| BVW UPGRADE RNSW 2080                             | 2,326                       | 0                      | 2,326                        | 6          | 0%  | 63          | Initial works  |
| RURAL SEALED REGIONAL ROAD LAND MATTERS CAPITAL   | 3                           | 0                      | 3                            | 4          | 138%  | 5           | Construction   |
| SEALING - GRIMSHAW LANE                           | 18                          | 0                      | 18                           | 16         | 89%   | 0           | Construction   |
| ZIMMER LANE (NOW MAINTAINED)                      | 81                          | 0                      | 81                           | 36         | 45%   | 4           | Construction   |
| BADGERS LANE (NOW MAINTAINED)                     | 98                          | 0                      | 98                           | 0          | 0%  | 0           | Project Scope  |
| SEAL EXTENSION - AARONS PASS RD                   | 239                         | 0                      | 239                          | 229        | 96%   | 11          | Construction   |
| SEAL EXTENSION - QUEENS PINCH RD                  | 1,790                       | 0                      | 1,790                        | 588        | 33%   | 253         | Construction   |
| SEAL EXTENSION - COXS CREEK RD                    | 1,756                       | 0                      | 1,756                        | 489        | 28%   | 267         | Construction   |
| SEAL EXTENSION - BOTOBOLAR RD                     | 1,936                       | 0                      | 1,936                        | 43         | 2%  | 3           | Construction   |

| \$'000   | Current<br>Annual<br>Budget | Proposed<br>Variations | Proposed<br>Annual<br>Budget | Actual YTD | Actual YTD/<br>Proposed<br>Annual<br>Budget | Commitments | Project Status            |
|--|-----------------------------|------------------------|------------------------------|------------|---|-------------|---------------------------|
| SEAL EXTENSION - CORICUDGY ROAD                                    | 758                         | 0                      | 758                          | 1          | 0%  | 0           | Project Scope             |
| RESHEETING   | 2,056                       | 0                      | 2,056                        | 466        | 23%   | 94          | Construction              |
| UNSEALED ROADS LAND MATTERS CAPITAL                                | 15                          | 0                      | 15                           | 1          | 7%  | 0           | Initial works             |
| GOODIMAN CREEK BRIDGE REPLACEMENT                                  | 950                         | 0                      | 950                          | 28         | 3%  | 572         | Construction              |
| DIXONS LONG POINT CROSSING   | 6,299                       | 0                      | 6,299                        | 18         | 0%  | 29          | Initial works             |
| BRIDGE TO PUTTA BUCCA ROAD   | 3,102                       | 0                      | 3,102                        | 24         | 1%  | 1,200       | Construction              |
| REGIONAL ROAD BRIDGE CAPITAL                                       | 62                          | 0                      | 62                           | 0          | 0%  | 0           | Project Scope             |
| ULAN ROAD - REHABS, WIDENING AND CONFORMING RESEALS - BUDGET       | 235                         | 0                      | 235                          | 0          | 0%  | 0           | Budget only               |
| ULAN ROAD - COPE RD TO ULAN WOLLAR RD                              | 300                         | 0                      | 300                          | 1          | 0%  | 0           | Project Scope             |
| ULAN ROAD - BLACKSPRINGS ROAD TO BUCKAROO LANE                     | 174                         | 0                      | 174                          | 0          | 0%  | 0           | Project Scope             |
| FOOTWAYS - CAPITAL WORKS   | 221                         | 0                      | 221                          | 7          | 3%  | 4           | Construction              |
| PEDESTRIAN ACCESS AND MOBILITY PLAN WORKS                          | 204                         | 0                      | 204                          | 5          | 3%  | 0           | Construction              |
| SHARED PATHWAY - GLEN WILLOW TO PUTTA BUCCA WETLANDS AREA          | 42                          | 0                      | 42                           | 0          | 0%  | 0           | Construction              |
| AIRPORT - AIRCRAFT PARKING   | 20                          | 0                      | 20                           | 3          | 17%   | 0           | Final works               |
| AIRPORT AMBULANCE TRANSFER BAY                                     | 50                          | 0                      | 50                           | 1          | 1%  | 0           | Initial works             |
| AIRPORT HANGER AND STUDIO  | 249                         | 0                      | 249                          | 1          | 0%  | 2           | Procurement               |
| CARPARK - MUDGEE COMMON  | 42                          | 0                      | 42                           | 31         | 73%   | 2           | Construction              |
| CARPARK - GULGONG POOL   | 11                          | 0                      | 11                           | 7          | 64%   | 0           | Construction              |
| Total  | 36,812                      | 0                      | 36,812                       | 2,857      | 8%  | 2,984       |                           |
| Good Government  | ,                           |                        | , :                          | , 51       |   | ,,,,,,,     |                           |
|  | 0                           | 0                      | 0                            | 0          | 0%  | 0           | Budget only               |
| CORPORATE BUILDINGS UPGRADE BUDGET ONLY                            |                             |                        |                              |            |   |             |                           |
| CORPORATE BUILDINGS UPGRADE BUDGET ONLY OLD POLICE STATION CAPITAL | 50                          | 0                      | 50                           | 0          | 0%  | 0           | Procurement               |
|  | 50<br>131                   | 0                      | 50<br>131                    | 0          | 0%  | 0           | Procurement Project Scope |

| \$'000<br>MUDGEE ADMIN BUILDING - PAINTING AND REPAIRS | Current<br>Annual<br>Budget<br>27 | Proposed<br>Variations | Proposed<br>Annual<br>Budget<br>27 | Actual YTD<br>0 | Actual YTD/<br>Proposed<br>Annual<br>Budget<br>0% | Commitments 0 | Project Status Project Scope |
|--|-----------------------------------|------------------------|------------------------------------|-----------------|---|---------------|------------------------------|
| IT SPECIAL PROJECTS                                    | 28                                | 0                      | 28                                 | 0               | 0%  | 3             | Consultation                 |
| IT - NETWORK UPGRADES                                  | 228                               | 0                      | 228                                | 34              | 15%   | 46            | Project Scope                |
| IT CORPORATE SOFTWARE                                  | 186                               | 0                      | 186                                | 4               | 2%  | 37            | Consultation                 |
| IT - PAPERCUT SECURE PRINTING                          | 25                                | 0                      | 25                                 | 0               | 0%  | 0             | Consultation                 |
| PLANT PURCHASES  | 9,978                             | 0                      | 9,978                              | 2,057           | 21%   | 4,025         | Budget only                  |
| RYLSTONE DEPOT - CAPITAL UPGRADE                       | 80                                | 0                      | 80                                 | 11              | 14%   | 6             | Initial works                |
| SOLAR FARM INITIATIVE                                  | 421                               | 0                      | 421                                | 118             | 28%   | 103           | Construction                 |
| GULGONG DEPOT - CAPITAL UPGRADE                        | 65                                | 0                      | 65                                 | 9               | 13%   | 12            | Initial works                |
| SOLAR FARM INITIATIVE - STAGE 3                        | 8,082                             | 0                      | 8,082                              | 0               | 0%  | 0             | Project Scope                |
| ROLLER BRAKING SYSTEM                                  | 53                                | 0                      | 53                                 | 45              | 86%   | 1             | Complete - awaiting invoices |
| Total  | 20,081                            | 0                      | 20,081                             | 2,283           | 11%   | 4,690         |                              |
| Total Capital Works Program                            | 101.346                           | 0                      | 101,346                            | 8,737           | 9%  | 12,236        |                              |